



AD-A252 557



2

26 June 1992

Dr. Bertram H. Hui  
Defense Advanced Research Projects Agency  
Defense Sciences Office  
Virginia Square Plaza  
3701 North Fairfax Drive  
Arlington, VA 22203-1774

Reference: Contract MDA 972-91-C-0029  
ARPA Order No. 8162  
(SRI Project ECU-2743)

Subject: Quarterly R&D Status Report  
Covering the Period 1 January 1992 to 31 March 1992  
"Field-Emitter Arrays for RF Vacuum Microelectronics"

DTIC  
ELECTE  
JUL 09 1992  
S A D

Dear Dr. Hui:

This report covers the second quarter of Phase I of a research and development program on the SRI Spindt-type field-emitter-array cathode with a view toward eventual applications in microwave amplifiers, and is submitted in accordance with CDRL 0002AA. The goals of this first phase have been set at 5 mA total emission with a current density of 5 A/cm<sup>2</sup> for at least 1 hr, and demonstrated modulation of the emission current at a frequency of 1 GHz. Our approach has been to identify methods of adapting and modifying the basic cathode structure for microwave operation and to experimentally investigate means of implementing those methods.

#### Progress Summary

As reported earlier, cathode fabrication was curtailed during this period because of vacuum equipment failure.

Design work on the high-frequency test apparatus was completed, and fabrication of the apparatus was begun. All the required components that were to be obtained from outside vendors have been acquired. The apparatus is complex, and requires the development of some bonding technology to connect the microstrip lines to the cathode electrodes and SMA coaxial connectors. Thus, completion of the apparatus is not expected until near the end of the next quarter.

Approved for Public Release: Distribution Unlimited

**SRI International**

333 Ravenswood Ave. • Menlo Park, CA 94025 • (415) 326-6200 • TWX 910-373-2046 • Telex 334486 • Facsimile (415) 326-5512

92 7 06 042

92-17521

A life test of a 1000-tip cathode operating at 15  $\mu\text{A}/\text{tip}$  peak emission with a 60-Hz half-wave rectified driving voltage ( $\approx 20\%$  duty cycle) is continuing with no significant change in the cathode's performance. The cathode had been operating at the 15- $\mu\text{A}/\text{tip}$  level for over 2700 h as of the end of this report period.

A task to study the development of a bright light source based on the field-emitter array and cathodoluminescent phosphors was added during this period. A test system has been designed, and some vacuum vessel parts required for assembling the system have been ordered.

#### **Work Planned**

During the next period we plan to complete the fabrication of the high-frequency test vehicle. We also hope to have our cathode fabrication apparatus back on line and to be processing low-capacitance cathodes for the high-frequency tests.

#### **Equipment Purchases**

No new equipment was purchased

#### **Key Personnel**

There have been no changes in personnel.

#### **Travel Summary**

No travel occurred during this period

#### **Related Accomplishments**

Papers reporting this work were submitted to the Monterey Power-Tube Conference and the Fifth International Vacuum Microelectronics Conference.

#### **Financial Summary**

The table on the following page summarizes the financial activity for this period

**R&D STATUS REPORT  
PROGRAM FINANCIAL STATUS**

		Cumulative to Date (3/28/92)			At Completion	
Element	Planned Expenditures	Actual Expenditures	Percent of Completion	Budget at Completion	Latest Revised Estimate	Remarks
Total project	556,388	410,741	26.7	1,535,742	1,535,742	
Total	556,388	410,741	26.7	1,535,742	1,535,742	
Based on currently authorized work:					Yes	No
1. Is current funding sufficient for the current fiscal year? (Explain in narrative if "No")					√	
2. What is the next fiscal year's funding requirement at current anticipated levels?						
3. Have you included in the report narrative any explanation of the above data and are they cross referenced?						√
					Amount	
					1,106,162†	
					429,580	


Note: Budget at completion changes only with the amount of any scope changes. (Not affected by underrun or overrun).

\* All dollars include fee.

† Does not include option (\$760,114).

Questions of a technical nature should be addressed to the undersigned at (415) 859-2993; contractual and administrative matters should be addressed to Ms. Barbara E. Camph, Group Manager, Engineering Contracts at (415) 859-4328.

Sincerely,



C. A. Spindt, Program Director  
Physical Electronics Laboratory

cc: Mr. Thomas F. Griffin, DSO  
Mr. Donald C. Sharkus, CMO

DCMAO—San Francisco  
Attn: Capt. Peter L. Regan, Jr.

Defense Technical Information Center  
Building 5, Cameron Station  
Alexandria, VA 22304  
Attn: Selections

Dist	Availability and/or Special
A-1	